Sanitized Copy Approved for Release 2011/05/11 : CIA-RDP89-00244R001202870002-5

CENTRAL INTELLIGENCE AGENCY HEADQUARTERS EXPANSION — CONPLAN — REPORT DATE 26AUG86 DATA DATE 25AUG86 PAGE 1
BID PACKAGE 2 LANGLEY, VIRGINIA — CONSTRUCTION PLANNING SYSTEM — DUMMIES OMITTED
CENTEX CONSTRUCTION COMPANY — REQ. NO. 31 SCHEDULE AND COST REPORT — SEQUENCED BY: RESP CODE /SUB CODE

I NODE	J NODE	PCT EXPN	EST DUR	ACT/ REM	EST. COST	COST TO DATE	DESCRIPTION	RESP CODE	SUB CODE	AREA	EARLY START	LATE START	EARLY FINISH	LATE FINISH	TOTAL FLOAT
0001	0002	0	0	0			NOTICE TO PROCEED 18MAR85	*			25AUG86	06JUN86	25AUG86	06JUN86	-55
Z9780	Z9790	0	0	0			COMPUTER SPACES COMPLETE	*		COMPT	18MAY87	31MAR87	18MAY87	31MAR87 P31MAR87	-34
Z9880	Z9890	0	0	0			NORTH TQWER COMPLETE	*		NORTH	13AUG87	29MAY87	13AUG87	29MAY87 P31MAY87	-53
Z9980	Z9985	0	0	0			SOUTH TOWER COMPLETE	*		SOUTH	06NOV87	09SEP87	06NOV87	09SEP87 P09SEP87	-42
Z9990	Z9995	0	0	0			PROJECT COMPLETE	*			25NOV87	09SEP87	25NOV87	09SEP87 P09SEP87	-55
Z9995	Z9999	0	0	0			END OF NETWORK	*			25NOV87	25NOV87	25NOV87	25NOV87	0
							TOTAL FOR SUB CODE								
							TOTAL FOR RESP CODE *								

WARNER CONSTRUCTION CONSULTANTS, INC. (301) 762-6555

Ron,
This column is the revised contract dates... note we still have negative float and that will be addressed at this time or to how to make it up.

STAT

Sanitized Copy Approved for Release 2011/05/11 : CIA-RDP89-00244R001202870002-5

STAT

Sanitized Copy Approved for Release 2011/05/11 : CIA-RDP89-00244R001202870002-5

Page Denied

Sanitized Copy Approved for Release 2011/05/11 : CIA-RDP89-00244R001202870002-5